

**U. S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT No. 6**

Date: October 28, 2004
Subject: BCX Tank Site
Jacksonville, Duval County, Florida
From: Terry Stilman, OSC, U.S. EPA Region 4
Emergency Response and Removal Branch
To: U.S. EPA Region 4 Regional Response Center for Distribution

I. BACKGROUND

Site No: A4FE	Delivery Order No: N/A
CERCLIS No: FLD982104761	DO Amount: N/A
Response Authority: CERCLA, Fund Lead	Contractor: WRS
Completion Date: Activities On-going	NPL Status: Non-NPL
Start Date: 7/1/04	Personnel on-site: EPA-1, ERRS-4, USCG GST - 1, START - 1

See Polrep number 1 for a detailed background description.

II. PRESENT SITUATION (October 21 - October 28):

- Disposal activities continue. ERRS is loading tank trucks with waste water for transport to Florida and Georgia disposal facilities. Each tank truck has a 5,500 gallon capacity. An estimated 2,000,000 gallons of waste water were on-site as of September 1, 2004. EPA and USCG GST on-site.

- As of October 27, 2004 estimated disposal:

Waste Management	570,181 gallons
Environmental Outsource	443,500 gallons
Greenleaf	114,400 gallons

Total 1,128,081 gallons

III. COSTS TO DATE (estimated)

	<u>Costs</u>	<u>Ceiling</u>
USCG - GST	7,000	10,000



10445673

START	14,000	25,000
ERRS - WRS	<u>501,380</u>	<u>900,000</u>
Total	522,380	935,000

III. FUTURE ACTIONS

1. START to conduct sampling of soil, groundwater and sediment outside of the secondary containment during the week of 11/08/04.
2. Waste water and waste sludge to be transported off-site for disposal. ERRS to begin set-up of sludge solidification and off-site transport operation during the week of 11/01/04.
3. FDEP-BER, EPA and the City of Jacksonville to meet to discuss the scope of EPA's removal action.