

**U. S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT No. 5**

Date: October 21, 2004
Subject: BCX Tank Site
Jacksonville, Duval County, Florida
From: Terry Stilman, OSC, U.S. EPA Region 4
Emergency Response and Removal Branch
To: U.S. EPA Region 4 Regional Response Center for Distribution

I. BACKGROUND

Site No: A4FE	Delivery Order No: N/A
CERCLIS No: FLD982104761	DO Amount: N/A
Response Authority: CERCLA, Fund-Lead	Contractor: WRS
Completion Date: Activities On-going	NPL Status: Non-NPL
Start Date: 7/1/04	Personnel on-site: EPA-1, ERRS-5, USCG GST - 1, START - 1

See Polrep number 1 for a detailed background description.

II. PRESENT SITUATION (September 27 - October 21):

- Disposal activities have been halted due to heavy rains from recent tropical systems. To increase the amount of waste water transported off-site per day for disposal, WRS has sub-contracted with additional disposal facilities. Activities were restarted on October 18, 2004.
- ERRS is loading tank trucks for transport to Florida and Georgia disposal facilities. Each tank truck has a 5,500 gallon capacity. An estimated 2,000,000 gallons of waste water were on-site as of September 1, 2004. EPA and USCG GST on-site.

- As of October 21, 2004 estimated disposal:

Waste Management	497,081 gallons
Environmental Outsource	366,800 gallons
Greenleaf	78,000 gallons
Total	941,881 gallons



10445674

III. COSTS TO DATE (estimated)

	<u>Costs</u>	<u>Ceiling</u>
USCG - GST	6,000	10,000
START	10,000	25,000
ERRS - WRS	<u>352,600</u>	<u>900,000</u>
Total	368,600	935,000

III. FUTURE ACTIONS

1. START to conduct sampling of soil, groundwater and sediment outside of the secondary containment, after review of the sampling plan by FDEP and the EPA Site Evaluation Section.
2. Waste water and waste sludge to be transported off-site for disposal.
3. FDEP-BER, EPA and the City of Jacksonville to meet to discuss the scope of EPA's removal action.