

**U. S. ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION REPORT No. 4**

**Date:** September 30, 2004  
**Subject:** BCX Tank Site  
Jacksonville, Duval County, Florida  
**From:** Terry Stilman, OSC, U.S. EPA Region 4  
Emergency Response and Removal Branch  
**To:** U.S. EPA Region 4 Regional Response Center for Distribution

**I. BACKGROUND**

<b>Site No:</b> A4FE	<b>Delivery Order No:</b> N/A
<b>CERCLIS No:</b> FLD982104761	<b>DO Amount:</b> N/A
<b>Response Authority:</b> CERCLA, Fund Lead	<b>Contractor:</b> WRS
<b>Completion Date:</b> Activities On-going	<b>NPL Status:</b> Non-NPL
<b>Start Date:</b> 7/1/04	<b>Personnel on-site:</b> EPA-1, ERRS-3, USCG GST - 1, START - 1

See Polrep number 1 for a detailed background description.

**II. PRESENT SITUATION (September 21 - September 27):**

- Disposal activities have been halted due to heavy rains from recent tropical systems. To increase the amount of waste water transported off-site per day for disposal, WRS has sub-contracted with additional disposal facilities.
- ERRS is loading tank trucks for transport to Florida and Georgia disposal facilities. Each tank truck has a 5,500 gallon capacity. An estimated 2,000,000 gallons of waste water were on-site as of September 1, 2004. EPA and USCG GST on-site.
- As of September 21, 2004 estimated disposal:

Waste Management	464,100 gallons
Environmental Outsource	352,000 gallons
Greenleaf	66,000 gallons
<b>Total</b>	<b>882,100 gallons</b>



10445675

### III. COSTS TO DATE (estimated)

	<u>Costs</u>	<u>Ceiling</u>
USCG - GST	7,000	10,000
START	8,000	25,000
ERRS - WRS	<u>265,457</u>	<u>900,000</u>
Total	280,457	935,000

### III. FUTURE ACTIONS

1. START to conduct soil sampling outside of the secondary containment.
2. The Site to be re-started by October 20, 2004.