



# Community Update #3

## Pompton Lakes Study Area

### Pompton Lakes, New Jersey

## Upland Soil Areas Excavation/Dredging

Community Update

June 2016

### EPA CLEANUP ACTIVITIES

#### Basic Site Information

The initial phase of work includes excavation of approximately 3,160 cubic yards of impacted soil containing mercury, lead and other metals. Work is being performed by Seven-son Environmental Services, Inc., a contractor for The Chemours Company FC, LLC (Chemours) with EPA and NJDEP oversight.

For more information about the Pompton Lakes Works Site, go to: [http://www3.epa.gov/region02/waste/dupont\\_pompton/index.html](http://www3.epa.gov/region02/waste/dupont_pompton/index.html)

#### Borough of Pompton Lakes

<http://www.pomptonlakesgov.com>

#### Questions? Please Contact:

##### **Remedial Project Manager**

Perry Katz  
(212) 637-4426  
[katz.ira-perry@epa.gov](mailto:katz.ira-perry@epa.gov)

##### **Community Involvement Coordinator**

Pat Seppi  
(646) 369-0068

The U.S. Environmental Protection Agency (EPA) is issuing its third update to inform the community of the progress of activities related to that portion of the Pompton Lakes Study Area known as the Upland Soil Areas. **There will be no contaminated soil excavation until the Lakeside Middle School is closed for the summer. Any work conducted before the Lakeside Middle School is closed for the summer is in preparation for the actual excavation activities.**

The project site for this phase includes Rotary Park, the woodlands adjacent to and west of Rotary Park that includes Acid Brook (south of Lakeside Ave) and, the area along the south side of Lakeside Avenue moving east to the Lakeside Avenue Park.

#### **ACTIVITIES—WEEK OF JUNE 6TH**

- ◆ Site clearing including tree removal/chipping initiated
- ◆ Topsoil removal (needed for road/staging area construction) initiated...**note: this soil is not contaminated**
- ◆ Removed topsoil staged/covered and then taken off-site in conjunction with laydown of stone brought on-site for staging area/access road construction
- ◆ Controls (water spray/misting) performed to address road/wood chipping dust

#### **UPCOMING ACTIVITIES—WEEK OF JUNE 13TH**

- ◆ Security fence installation will start this week
- ◆ Continued clearing including tree removal/chipping
- ◆ Continued access road/staging area construction
- ◆ Continued survey layout and controls
- ◆ Continued mobilization of personnel/equipment/materials

#### **ADDITIONAL NOTES:**

- ◆ Sheet pile installation with associated vibration monitoring may start late week
- ◆ Expect an increase in truck traffic coming and going from the site...**note: no contaminated soil is being moved off-site**
- ◆ If you notice construction personnel in white Tyvek suits (“moon suits”), they are currently being worn for tick protection and not due to excavation of contaminated soil/sediment