

United States Environmental Protection Agency
Region IV
POLLUTION REPORT

2 10 0001

SITE: Circle Env #2
BREAK: 2.10
OTHER: _____

Date: Thursday, September 13, 2007

From: James Webster, OSC

To: Matt Taylor, USEPA R4, ERRB,
Emergency Response Section Chief

Subject: Circle Environmental #2
2222 Albany Hwy, Dawson, GA
Latitude: 31.7611
Longitude: -84.4361

POLREP No.:	1	Site #:	A4FRD
Reporting Period:		D.O. #:	
Start Date:	9/10/2007	Response Authority:	CERCLA
Mob Date:	9/10/2007	Response Type:	Emergency
Completion Date:		NPL Status:	Non NPL
CERCLIS ID #:	GAN000410082	Incident Category:	Removal Action
RCRIS ID #:		Contract #:	

Site Description

On September 7, 2007, GAEPD investigated several locations that contained abandoned drums and waste in Dawson, GA. GAEPD was alerted by City of Dawson and Terrel County personnel. Several residents in the area had complained of an odor. GAEPD's investigation found that a company called Circle Environmental had been evicted from two properties leaving behind waste in drums and a connex box. The property located on 2222 Albany Hwy is an empty lot near Dawson, Georgia. On September 10, 2007, EPA R4's Phone Duty Officer dispatched OSC Webster to assess the situation.

Current Activities

The OSC's assessment found metal drums containing hazardous labels and a connex box with rags that may have had solvents on them. Under an emergency action, the OSC requested services from EPA's START contractor (Tetra Tech) and ERRS contractor(WRS).

The START contractor assisted with the identification and documentation of the drums. Approximately 364 drums were found through out the site. The majority of the drums were empty. A large quantity of solvent/rags were found in a roll off box and in drums. Some of the drums had labels indicating waste oil, TCE or flammable liquids.

ERRS contractor was tasked to move the drums, identify if they are empty and stage the ones containing material by waste stream/incompatibility. Empty drums will be crushed and sent off for disposal.

Planned Removal Actions

START will continue to provide air monitoring, document site activities and track drum



10547535

2 10 0002

information.

ERRS contractor will continue to stage drums, sample them, perform hazcatting of the samples and develop a waste disposal plan.

Key Issues

OSC will meet with local government officials and update them on EPA's action.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$75,000.00	\$0.00	\$75,000.00	100.00%
RST/START	\$25,000.00	\$0.00	\$25,000.00	100.00%
Intramural Costs				
Total Site Costs	\$100,000.00	\$0.00	\$100,000.00	100.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.net/circleenvironmental2