

Boeing South Carolina Land Development Permits

Scope	Permits			Timing		Status / Comments
	Development Permits	Agency	Level of Design Dwgs Required	Planned Submittal Date	Anticipated Approval Date	
Paint Facility	Title V Air Construction Permit Application	DHEC	Mechanical and 30% Design	3/19/2014 4/15/14 5/16/14	6/15/2014 7/30/14 8/29/14	
	Industrial Wastewater Pretreatment Construction Permit Application	DHEC	90% Design	6/20/2014 9/19/14 1/16/15 4/15/15	8/5/2014 11/15/14 3/4/15 6/15/15 1/21/16	
	Industrial Wastewater Discharge	North Charleston Sewer District	90% Design	3/1/14	5/1/14	
	Industrial Wastewater Pretreatment Decision (40 days after submission)	DHEC	90% Design	6/20/2014 9/19/14 1/16/15 4/15/15 6/1/15	8/5/2014 11/15/14 3/4/15 6/15/15 7/15/15	
Paint Site-Work	SCDHEC NPDES	City of North Charleston MS 4-II OCRM Coastal Zone Consistency Certification	90% Design	5/15/14	7/11/14	
	Coastal Zone Consistency Certification	DHEC OCRM	N/A	N/A	7/1/14	
	Type/II Land Disturbance Permit from MS4	North Charleston	N/A	N/A	7/6/14	
	Storm Water Construction Decision with SW CZC	DHEC OCRM	N/A	N/A	7/11/14	
	JURISDICTIONAL WETLANDS	USACOE SCDHEC	Master Plan Permit Package	12/13/13	6/30/14	
	Coastal Zone Consistency Certification Memo to Bureau of Water on waters of the US/State	DHEC OCRM	N/A	N/A	6/3/14	
	State Certification Notice of Department Decision (Wetlands)	DHEC	N/A	N/A	6/6/14	
Final State Certification Issued (Wetlands)	DHEC	N/A	N/A	6/25/14		
Paint Site-Work	SCDHEC NPDES	City of North Charleston MS 4-III OCRM Coastal Zone Consistency Certification	90% Design	1/27/15	2/27/15	
	Coastal Zone Consistency Certification	DHEC OCRM	N/A	N/A	2/27/15	
	Type/II Land Disturbance Permit from MS4	North Charleston	N/A	N/A	2/27/15	
	Storm Water Construction Decision with SW CZC	DHEC OCRM	N/A	N/A	2/27/15	
	SCE&G Encroachment	SCE&G	90% Design	9/5/14	11/3/14	
	Santee Cooper Encroachment	Santee Cooper	90% Design	9/5/14	11/3/14	
	Potable Water Construction Application	Charleston SCDHEC	90% Design	6/30/14 6/26/14	7/17/2014 8/12/14	
	Potable Water Decision (21 days after submission)	DHEC	90% Design	N/A	8/10/14	
	SANITARY SEWER Construction Application	North Charleston Sewer District SCDHEC	90% Design	6/30/14 7/3/14	7/17/2014 8/12/14	
	Sanitary Sewer Decision (38 days after submission)	DHEC	90% Design	N/A	8/10/14	
	SCDOT Encroachment Permit	SCDOT	90% Design	9/26/14	11/3/14	
	CCAA Right of Entry	CCAA	90% Design	7/8/14	8/15/14	