



Community Update #87 Pompton Lakes Study Area Pompton Lakes, New Jersey

Pompton Lake Dredging

Community Update

June 2018

EPA CLEANUP ACTIVITIES

Basic Site Information—2018

The scope of work in 2018 involves placement of the eco-layer in the Island Area and the ABD as well as site restoration. Hydraulic dredging, processing and off-site disposal of sediment containing mainly mercury and lead in a 36-acre area within Pompton Lake called the Acid Brook Delta (ABD) is complete. The work will be performed by The Chemours Company FC, LLC., through its contractor, Severson Environmental Services with EPA/NJDEP oversight.

Further information/contacts:

Borough of Pompton Lakes
<http://www.pomptonlakesgov.com>

EPA Remedial Project Manager
Perry Katz
(212) 637-4426
katz.ira-perry@epa.gov

EPA Community Involvement Coordinator
Pat Seppi
(646) 369-0068
seppi.pat@epa.gov

EPA continues its presence at Borough Hall Thursdays from 10a.m. till 4p.m.

EPA's 87th update is to inform the community of the progress of activities related to the dredging performed on the 36-acre portion of the Pompton Lake Study Area known as the Acid Brook Delta (ABD).

Activities performed (week of June 25th):

- ◆ Continued mechanical placement of the eco-layer (i.e. sand) material in the eastern portion of the ABD.
- ◆ Continued restoration work associated with Uplands Soil Areas, ABD shoreline and Acid Brook.
- ◆ Continued eco-layer placement and restoration (including plantings) in Island Area.
- ◆ Continued demobilization of equipment no longer needed on-site.
- ◆ Lake turbidity/ perimeter air (dust) monitoring continues for eco-layer placement/restoration — monitoring data posted at www.pomptonlakesworks.com/pompton-lake-project/environmental-monitoring.

Activities scheduled (week of July 2nd):

- ◆ Continue placement of ecological layer (4-inch lift) via mechanical means within the ABD.
- ◆ Continue activities on-site for restoration of Upland Soil Areas, ABD shoreline, and Acid Brook.
- ◆ Complete eco-layer placement/restoration grading at Island Area.
- ◆ Remove turbidity curtain at Island Area.
- ◆ Continue planting activities at Island Area.
- ◆ Continue demobilization equipment.
- ◆ Receive trucks daily for delivery of eco-layer, backfill, top soil.
- ◆ Continue routine inspection of site work areas per approved permits and for safety purposes.
- ◆ Continue lake turbidity/perimeter air (dust) monitoring.

Notes:

WORK ON SATURDAY, JUNE 30TH (8 A.M. TILL 5 P.M.) INVOLVES EQUIPMENT MAINTENANCE AND WATERING OF PLANTS. GATES WILL BE CLOSED TO THE EXTENT PRACTICABLE. THERE WILL BE NO WORK ON JULY 4TH.

PROGRESS OF THE ECO-LAYER PLACEMENT IS POSTED ON THE AFOREMENTIONED WEBSITE IN A FORMAT SIMILAR TO THE DEPICTION OF THE DREDGING PROGRESS.

PHOTOS: THE FIRST PHOTO IS PLANTING IN THE ISLAND AREA. THE SECOND PHOTO SHOWS RESTORATION ACTIVITIES ALONG THE LAKESIDE AVENUE SHORELINE.