Beazer East, Inc.

Former Koppers Wood-Treating Site – Carbondale, Illinois Soil Removal and Surface Cover Remediation Project

Weekly Report #7: 11/23/20 – 11/29/20

Soil Removal and Surface Cover Former Koppers Wood-Treating Site Carbondale, IL

WEEKLY PROGRESS REPORT

Reporting Period: Monday, November 23rd, 2020 to Sunday, November 29th, 2020

Progress Meeting Date: No meeting this week

1.0 Weather Conditions

Dat	:e	Conditions	Wind	Precipitation (in)
Monday	11/23/20	Clear, 34-66 °F	8/WSW	0
Tuesday	11/24/20	Clear, 30-53 °F	6.5/ENE	0
Wednesday	11/25/20	Not On-Site		1.24
Thursday	11/26/20	Not On-Site		0
Friday	11/27/20	Not On-Site		0
Saturday	11/28/20	Not On-Site		0
Sunday	11/29/20	Not On-Site		0
			Week Total	1.24
		S	ite Cumulative	9.65

2.0 Health & Safety

Manhours Completed this Period: 140
Manhours Completed to Date: 3280

Notes

Day	Tailgate Topic(s)
Monday	Slip hazards with focus on ice
Tuesday	Staying focused on task at hand, COVID precautions during Thanksgiving holiday
Wednesday	-
Thursday	-
Friday	-
Saturday	-
Sunday	-

3.0 ENTACT Work Activities Summary

Monday – November 23, 2020
Continued geotextile and general fill placement in Soil Removal Area 1.
Tuesday – November 24, 2020
Continued geotextile and general fill placement in Soil Removal Area 1.
Wednesday – November 25, 2020
Not On-Site
Thursday – November 26, 2020
Not On-Site
Friday – November 27, 2020
Not On-Site
Saturday – November 28, 2020
Not On-Site
Sunday – November 29, 2020
Not On-Site

4.0 ENTACT Subcontractors

Date	Subcontractor/Vendor/ Third Party	Work Activity
11/24/2020	Fabick CAT	Performed repair on ENTACT equipment

5.0 ENTACT Deliveries

Material Import – Current Week			
Date	Description	Quantity	
11/23/2020	General Fill	1220 tons	
11/23/2020	RipRap-1	41.03 tons	
11/24/2020	General Fill	1109.75 tons	

Material Import – To Date		
Description	Quantity	
General Fill	10945.62 tons	
CA-2	1886.65 tons	
Demarcation Fabric	405000 SF	
Filter Sock	10230 LF	
RipRap-1	133.37 tons	

6.0 Material Export

	Material Export – Current Week	
Date	Description	Quantity

None

Material Export – To Date		
Description	Quantity	
Impacted Soils	17721.50 tons	

7.0 Construction Quality Control

See Attached Reports and Logs:

- Progress Photos
- Progress Map
- Current Project Schedule

8.0 Request for Information (RFIs)

- RFI 001 Stabilized Construction Entrance Aggregate (Approved)
- None pending

9.0 Change in Conditions

None

Picture Number	1
Date	11/24
Direction	NE


Description: Grading general fill placed over Soil Removal Area 1. As seen from N Marion St northbound.


Picture Number	2
Date	11/24
Direction	E

Description: Truck delivering imported general fill to Soil Removal Area 1.










Beazer East, Inc. Soil Removal and Surface Cover Remedial Design Former Koppers Wood-Treating Site Carbondale, Illinois



Page 1