UNITED STATES ENVIRONMENTAL PROTECTION AGENCY REGION 5 77 West Jackson Boulevard Chicago, Illinois 60604

DATE:	AUG 2 6 2014
SUBJECT:	INSPECTION REPORT – S.H. Bell Company, Chicago, IL
FROM:	Katie Owens, Environmental Engineer Air Enforcement and Compliance Assurance Section, (IL/IN)
THRU:	Nathan A. Frank, Chief Air Enforcement and Compliance Assurance Section, (IL/IN)
TOi	File
Date of Inspection:	May 19, 2014

Attendees: Katie Owens, Environmental Engineer, U.S. EPA Molly Smith, Environmental Scientist, U.S. EPA Katy Bellairs, Environmental Engineer, U.S. EPA James (Jim) M. Langbehn, Terminal Manager, S.H. Bell Company

<u>Purpose of Inspection</u>: The purpose of conducting a second inspection of S.H. Bell was to determine compliance with their permit and various Illinois State Implantation Plan (IL SIP) requirements, including fugitive dust crossing the property boundary and opacity exceedances. We brought a Method 9 certified reader, Katy Bellairs, with us to read opacity off S.H. Bells' stockpiled materials.

Company Description and Background:

Location: 10218 South Avenue O, Chicago, Illinois

Primary Contact: Jim Langbehn, Terminal Manager

S.H. Bell is a bulk material storage handler that receives bulk materials via truck, rail and barge.

Facility Tour and Method 9 Observation

Molly Smith, Katy Bellairs and I (we) arrived at S.H. Bell (SHB) at approximately 10:50 am. Upon entry, we presented our credentials to the receptionist and explained that we were at SHB for an unannounced Clean Air Act (CAA) inspection. We asked to speak with Jim Langbehn, Terminal Manager, so that we could tour the facility. The receptionist stated that Mr. Langbehn would arrive in about 10 minutes. While waiting in reception, we asked when SHB stops for lunch breaks. The receptionist stated that unloading would occur all day and lunch breaks occur from 11:45 - 12:30pm.

Once Mr. Langbehn arrived, we said hello and asked to be taken to the yard. We asked how many barges SHB would be unloading that day. Mr. Langbehn stated that 3 barges would be unloaded over the course of the day. We noted that barge unloading stopped at 10:57 am. Mr. Langbehn stated that the operators were doing a "crappy job" which is why he directed operations to ceases until a water truck was present to water the material being unloaded.

Walking by SHB's crusher, we asked when it would be operated. Mr. Langbehn stated that the crusher was currently broken, and had been down since Saturday. We noted broken and missing flaps on the crusher building. While walking around the yard we noted that the roads had been recently watered. We asked Mr. Langbehn to state when the roads were watered that morning. Mr. Langbehn stated that the roads are first watered from 9-10 am, the second watering would occur at 1:30 pm. He also stated that a sweeper circles the facility at 3:30 pm.

We asked Mr. Langbehn to describe SHB's normal work hours and lunch breaks. Mr. Langbehn stated that SHB operates from 7 am - 3 pm and normally has employees take lunch breaks between 10 am - 12 pm. Mr. Langbehn stated that the last few weeks at SHB have been busy due to the arrival of 12 - 13 barges. He stated that later that week 5 more barges would arrive for unloading.

We walked around the yard so Ms. Bellairs could determine where she could begin taking Method 9 readings. We observed watering onto stockpiles in SHB's yard along with wet roads (Photo 1, 2, 3). We continued walking around the yard and next observed truck loading operations in Building 7 (Photo 4). At 11:21 am we walked to the barge slip to observe direct reduce iron material (DRI) being unloaded (Photo 5). Barge unloading resumed at 11:31 am.

Ms. Bellairs began her Method 9 readings at 11:33 am from north of Building #3 (Photo 6, 7). She observed unloading of DRI from Trinidad. Mr. Langbehn stated that the DRI can be watered without compromising the product. At 11:34 am I observed the roadway being watered (Photo 8).

I asked Mr. Langbehn how often SHB performs roadway watering. Mr. Langbehn stated that SHB waters its roads twice each hour.

We asked Mr. Langbehn if SHB had any restrictions for storage of its stockpiled materials. Mr. Langbehn stated that the City of Chicago had recently passed a regulation that would limit SHB's use of the slip north of Building #3. SHB filed a variance request with the City of Chicago and is allowed to store its stockpiled materials on its slips until the variance application is approved or denied.

Mr. Langbehn stated that today's barge unloading is unusual, since SHB only unloads barges to outdoor piles twice per year.

During Ms. Bellairs Method 9 readings, Ms. Smith and I observed visible emissions coming off the stockpiled material and from inside the barge (Photo 9).

We noted roadway watering again at 11:52 am. Ms. Bellairs completed her first Method 9 reading at 11:55 am. Ms. Bellairs took the second Method 9 readings at 11:56 am. Ms. Bellairs finished the second Method 9 readings at 12:07 pm.

We asked if SHB had plans to install air monitors. Mr. Langbehn stated that SHB determined that it would cost about \$ 350,000 and would cost an additional \$70 - 80,000 for annual maintenance. Mr. Langbehn stated that this cost would likely cause SHB to reduce its workforce or close the location.

We thanked Mr. Langbehn for his time and asked if he would like to claim anything that we observed today as confidential business information (CBI). Mr. Langbehn stated that he did not wish to claim anything as CBI.

We left the facility at 12:13 pm.

Photos



Photo 1. IMG_0346 at 11:04 am: Two USEPA inspectors walking toward SHB's water truck, watering stockpiled material.



Photo 2. IMG_0347 at 11:05 am: SHB's watering truck onsite watering stockpiled material. SHB's water truck was onsite for the entirety of our inspection.



Photo 3. IMG_0348 at 11:11 am: SHB watering a DRI pile.



Photo 4. IMG_0349 at 11:22 am: Truck loading operations in Building 7. Note the fugitive dust escaping the enclosure.



Photo 6. IMG_0351 at 11: 30 am: Barge unloading of DRI during the inspection.



Photo 7. IMG_0352 at 11:32 am: USEPA perspective for Method 9 readings during barge unloading operations of DRI.



Photo 8. IMG_0355 at 11:36 am: Frequent roadway watering during the inspection.



Photo 9. IMG_0356 at 11:36 am: Fugitive dust leaving the DRI pile during the Method 9 readings.

CREETINGTION DATE STATT THE BO THE COMPANY NAME Be **BEC** 15 30 10218 South Ave O 0 45 COMMENTS an stoppe 1 un 2 IL 606 nicago 28 30 next 3 ROCESS EQUIPMENT OPERATING MODE HTTAL BOULDMENT 4 Hoad norcom operating OPERATING MODE . + Shac 5 none roctu 6 DESCRIBE BASSION POINT 7 for 7 st Rondung Pourge Bourge Pile 154 oad way 8 2 nd Reading on was 5 D . \bigcirc at 0 10' DO 10 10 6 0 30 5 Sun directly MEANCE PROM CHISERVER DESCRICH FROM C SORVER Deas' w 25' 30 11 40 benind DD N 0 0 START N 85 12 40 0 REVITICAL ANDLE TO PLUME HORIZONIAL ANGLE TO PLIME O 00 850 5 0 13 0 \mathbf{O} DESCRIBE EMISSIONS BO Black Dus 14 50 O 0 0 START Black Dust 15 65 0 EMISSION COLOR WATER DROPLET PLUME 10 35 START BLACK BOBINCK ATACHED DETACHED NA 18 0 0 0 5 CAN! IN THE PLIME AT WHICH OPACITY WAS DETERMINED START Middle monriddle 15 10 17 O 0 30 SESCRIBE PLLIME BACKGROUND 18 0 0 OSTART BILL SKY BOBILL SKY 0 0 0 19 0 BILLE SKY BILLE SKY Sty ponormons Blue Sky Bluesky \mathcal{O} 0 10 5 20 MIND DIRECTION 15 mph 60 21 0 0 START 15 MON START S 5 END END 80 WET BULLE TEMP 22 0 0 0 H Dan BH0660 START 660 23 5 5 0 O man came out \overline{C} SDACK MITH FLLME 0 6 15 24 of shore ORAW NORTH ARROW SOURCE LAYOUT SKETCH O O 25 0 0 **RN** -55 0 10 28 X BASSION POINT 0 27 0 O 0 28 \bigcirc 0 () \bigcirc 0 5 20 0 11:55am 30 end C DESERVERS POSITION DESERVER'S NAME (PRINT) lairs 1501 atharina 15-2 DATE ER'S SIGNATI DE 9 51 SUN LOCATION LINE Ð IZATION E EPIA 5 CERTIFIED BY DATE 4/15/12 ADDITIONAL INFORMATION EDIA CONTINUED ON VED FORM NUMBER and the part of the second sec

VISIBLE EMISSION OBSERVATION FORM

START THE IND THE DESERVATION DATE TEPANY NALE Be.1 SEC 45 15 30 0 South Are COLMENTS LEN 156 um star7 0 1 C 2 5 2 0 STATE (STY) 6961 1 Chica go 0 3 PROCESS EQUIPMENT OPERATING MODE 16 Barge CONTROL EQUIPMENT Devoting 4 OPERATING MODE 5 0 none 24 6 Barge & Barge Pile Londer 7 5 5 0 8 25 9 HEIGHT ABOVE GROUND LEVEL HEIGHT RELATIVE TO DESERVER START 10 BOLO 10 0 DISTANCE FROM DESERVER DIRECTION FROM DESERVER end 1 2:07pend 11 START 25' END 25' START N A DE HORIZONTAL ANGLE TO PLUME 12 350 00 13 DESCRIBE EMISSIONS 14 Do Black Dust STATT Black Dust EMISSION COLOR F WATER DROPLET PLUME 15 BIACK BIACK ATACHED DETAS Black DETACHED AND 16 START Middle no middl 17 DESCRIBE PLLINE BACKGROUND 18 BO BILLE SKY START BIULS SKY 19 SKY CONDITIONS STARB LACK DO BLACK START BILLESKY IND BILLESKY WIND DIRECTION 20 21 START / Smph BND / Smph START S AMBEINT TEMP WET BULB TE 5 END WET BULLE TEMP 22 H percent START 6.60 BID 660 23 STACK WITH PLLAE 24 DRAW NORTH ARROW SOURCE LAYOUT EXETCH O 25 Φ RUN MAD 28 X BUSSION POINT 27 28 29 30 72 ERS POSITION OBSERVER'S NAME (FRUNT) athavina Bellair 5 Sto Ch 160 DATE ERVERTS SIGN SUN LOCATION LINE en ORGANIZATION 0 EP 115 ED BY ADDITIONAL INFORMATION CONTINUED ON VED FORM NUMBER

VISIBLE EMISSION OBSERVATION FORM